


Hall - Kent Elementary

PROGRAM MANAGER: Hoar Program Management (HPM)
 ARCHITECT: Goodwyn Mills & Cawood (GMC)



Package A: Completed August 7, 2018 Total Cost to Construct: \$2,508,108*
Contractor: Duncan & Thompson Construction
Scope: Entry modifications and interior upgrades to classrooms and corridors throughout.
Status: Awaiting Final Punch List Completion and Close-out Documents

Package B: Bid & Award Construction Budget: \$6,772,651*
Contractor: Amason & Associates, Inc.
Scope: 6 Classroom Addition, Roofing Upgrades & Media Center Carpet
Progress Status: In-Construction



* Indicates cumulative total for all Elementary Schools

ACHIEVEMENTS:

- ✓ Windows
- ✓ Exterior Brick
- ✓ 2nd Floor Overhead Rough-In
- ✓ Overhead Inspection
- ✓ Finishes
- ✓ Contractor Punch

NEXT STEPS:

- Architect Punch
- Final Inspection
- Punch List Completion

CLOSURES & SHUTDOWNS:

- Fire Alarm Testing associated with Final Inspection (02/25/20).



Hall-Kent Elementary – Package B

Progress Photos

Exterior Elevation



Hall-Kent Elementary – Package B

Progress Photos

Classroom - Casework



1st Floor Corridor

