

## Project Overview

### Elementary Summer 2018 Work Edgewood Elementary, Shades Cahaba, Hall-Kent

ARCHITECT: Goodwyn Mills & Cawood (GMC)  
PROGRAM MANAGER: Hoar Program Management (HPM)  
CONTRACTOR: Duncan & Thompson Construction Services, LLC



SCOPE OVERVIEW:  
Bid Package #3

Summer 2018 Scope:  
Secure Vestibule modifications, Exterior Door Security Access, Restroom Expansion, Interior Finishes



CONTRACT RECAP:	Start	Executed CO	Projected Finish	CONSTRUCTION CONTRACT:	ANTICIPATED COMPLETION DATE:
• Contract Amount	\$2,460,330	\$38,089	\$2,505,847	<b>\$2,460,330</b>	<b>08/07/2018</b>
• Contract Schedule	May 25, 18	TBD	August 7, 2018		
<b>ACHIEVEMENTS:</b> ✓ Start Construction ✓ Demolition of Existing Flooring ✓ Demolition for secure vestibule ✓ Paint in Classrooms ✓ Flooring in Classrooms ✓ Flooring in Corridors ✓ Wallcovering in Corridors				<b>NEXT STEPS:</b> <input type="checkbox"/> Complete Secure Vestibules <input type="checkbox"/> Punch List Sign-Off	<b>RISKS/URGENT NEEDS:</b> <input type="checkbox"/> N/A

### Milestone Delivery Dates:

