

Homewood High – Steel Procurement

PROGRAM MANAGER: Hoar Program Management (HPM)
 ARCHITECT: Goodwyn Mills & Cawood (GMC)
 CONTRACTOR: Garrison Steel

SCOPE OVERVIEW:


Procurement of Structural Steel for the High School Phase 1: Addition Package.

CONTRACT RECAP:	Start	Executed CO	Projected Finish
• Contract Amount	\$1,272,252	\$73,121	1,345,373
• Contract Schedule	TBD	TBD	TBD

Example



Progress Status: In Construction



ACHIEVEMENTS:

- ✓ Receive Bids on Steel Procurement
- ✓ Award Steel Package
- ✓ Shop Drawing Review

NEXT STEPS:

- Steel Fabrication
- Steel Delivery

CLOSURES & SHUTDOWNS:

- N/A